

Bi-Monthly Utility Meeting - Road Improvement Project Schedule Report

Report updated for meeting on:	December 10, 2008	
---------------------------------------	--------------------------	--

		cancelled				Design			Construction			
	Project Manager (PM)	Proj. No.	Project Name	Phase	Consultant	Contractor	Start	Finish	Bid Date (Wed)	Start	Finish	NOTES
15	Dan Erpenbach	2523	Hwy 99W / SW Hall Blvd Intersection	Design /ROW	WH Pacific	tbd	09/01/04	12/15/08	Summer 09	Fall 09	Summer 10	75% plans, PGE pole relocation, Verizon UG, Pothole pending
16	Dan Erpenbach	100110	209th / Butternut Cr. Culvert	Design /ROW	Wasc Co DEA	tbd	03/01/07	06/01/08	Winter 09	Spring 09	Fall 09	Overhead sho-fly for pile driving. PGE pothole to complete. TVWD IGA
17	Erik Furby	100126	Kaiser/Bethany intersection	Design/ROW	WashCo	tbd	Winter 09		Spring 09			Base mapping
18	Matt Costigan	2522	SW Oleson Road Improvements - Fanno Creek to SW Hall Boulevard	Const.	CH2MHill	Emery & Sons	01/30/02	03/17/06	03/28/06	Jun-06	Dec-08	Complete
19	Matt Costigan	100085	Glencoe Road Bridge over McKay Creek	Design /ROW	WashCo	tbd	09/01/08	12/01/09	tbd	Spring 10	Winter 10	Base mapping
20	Matt Costigan	100049	NW Saltzman Road - NW Cornell Road to NW Thompson Road	Design	DEA	tbd	01/22/07	09/15/08	Spring 09	Summer 09	Winter 10	UG utility--Cornell to Filbert. Potholing utilities.
21	Matt Meier	100061	Sellers Rd at Banks Rd Realignment	Design	WashCo	tbd	02/01/07	02/01/08	Spring 09	Summer 09	Summer 10	PGE/Verizon design pending
22	Matt Meier	100068	Banks-Vernonia Linear Trail Extension	Design	WashCo	tbd	05/01/07	03/01/09	Spring 09	Jul-09	Nov-09	Continue Preliminary design
23	Matt Meier	100128	Kaiser/Laidlaw Intersection	Design/ROW	WashCo	tbd	Winter 09		Winter 10			Base mapping
24	Pat Oakes	100094	185th - Kinnaman Road to Shaw St.	Design /ROW	WH Pacific	tbd	09/21/07	07/15/09	Winter 10	Spring 10	Fall 11	75% plans Feb 09
25	Pat Oakes	100118	Bull Mtn Rd at Roshak Rd	Design /ROW	WashCo	tbd	07/01/08	06/15/09	tbd	Summer 10	Winter 11	Generating base maps
26	Pat Oakes	100098	OR -10 Beaverton-Hillsdale Hwy, Oleson Rd, Scholls Ferry Rd (BHOS)	Design	CH2MHill	tbd	11/01/06	01/15/11	tbd	tbd	tbd	This is a Federal-Aid project. Currently there is only funding for Design.
27	Robert Rivera	100127	Tualatin-Sherwood/Gerda Signal	Design	WashCo	tbd	Winter 09		Spring 09			Base mapping

Notes:

* more info: <http://www.wc-roads.com/>

* tbd : To be determined

Next meetings:	Febraury 11, 2009
	April 8, 2009

Bi-Monthly Utility Meeting - Road Improvement Project Schedule Report

Report updated for meeting on: **December 10, 2008**



		cancelled		Design					Construction			
	Project Manager (PM)	Proj. No.	Project Name	Phase	Consultant	Contractor	Start	Finish	Bid Date (Wed)	Start	Finish	NOTES
1	Abe Turki	100043	175th Ave Realignment at Scholls Ferry Road	Const.	CH2MHill	Eagle Elsner	Fall 06	Spring 08	06/05/08	Jul-08	Winter 09	Open, top lift paving in Spring
2	Abe Turki	100046	David Hill Road Extension	Design	CH2MHill	tbd	10/27/06	12/31/08	Feb-09	Spring 09	Summer 09	Relocating wetlands. BPA relocation. Utility extension. - 30% design
3	Abe Turki	100047	Glencoe Road / Hwy 26 Interchange	Design	CH2MHill	tbd	05/01/08	08/29/10	2010	Winter 10	Winter 11	On hold for design decisions
4	Abe Turki	100087	River Road Bridge Replacement	Const.	WashCo	Kerr Contractors	01/01/07	09/15/08	10/15/08	Dec-08	Apr-10	PGE finish Mid January. COH - waterline. CWS - SS force main
5	Abe Turki	100055	NW Cornelius Pass Road - Baseline Road to Quatama	Design	WRG	tbd	Summer 07	Spring 09	tbd	Summer 10	Winter 11	
6	Al Girard	100044	NW Cornell Road - NW Evergreen Parkway to NW Bethany Boulevard	Const.	WH Pacific	Emery & Sons	09/01/04	04/16/07	04/16/07	Aug-07	Jan-09	Complete, Utility structure adjustments.
7	Al Girard	100048	NW Murray Boulevard - Hwy 26 to NW Cornell Road	Const.	WRG	NEI	04/01/06	03/24/08	06/25/08	Aug-08	Fall 09	Utility under-grounding
8	Bill Hunter	100030	Cornelius-Schefflin Bridge over Council Creek	Design/ROW	CH2MHill	tbd	04/01/05	09/26/08	01/09/09	Summer 09	Fall 09	90% plans
9	Bill Hunter	100031	Spiesschaert Road Bridge over Council Creek	Design	CH2MHill	tbd	04/05/05	12/01/08	01/09/09	Summer 09	Fall 09	
10	Bill Hunter	100042	Susbauer Railroad	Design	WRG	tbd	05/27/05	12/01/08	tbd	Summer 09	Fall 09	
11	Bill Hunter	100121	NW Cornelius Pass Road / Wilkins	Const.	WRG	Signal Const Group	Spring 08	Summer 08	06/25/08	Aug-08	Jan-09	Complete
12	Bill Ihly	2521	170th Avenue / 173rd Avenue (Baseline Road to Walker Road)	Const.	DEA	C&M	07/01/04	01/15/07	08/06/08	Summer 08	Winter 10	Utility relocations ongoing
13	Bill Ihly	100092	Brookwood - TV Hwy to E Main	Design	DEA	tbd	01/08/07	04/07/09	Spring 09	Summer 09	Winter 11	Alternatives with alignments are being developed.
14	Bill Ihly	100116	Brookwood/Alexander Roundabout	Const.	DEA	Goodfellow Bros	07/07/08	04/08/08	08/13/08	Summer 08	Winter 09	Open, Top lift pave in Spring